

PRINCE WILLIAM COUNTY PUBLIC SCHOOLS INVITATION FOR BID #S-BB-9304 MOBILE MODULAR TRANSPORTING SERVICES April 7, 2009 @ 2:00 p.m. BID TABULATION				BWB Construction, Inc. 3819 Reedsford Road Clinton, NC 28328 Brad W. Byars, President Phone: (910) 385-7763 Fax: (910) 590-2923		Modular Technologies, Inc. P.O. Box 6026 Kinston, NC 28501 Terry Andrews, President Phone: (800) 832-4668 Fax: (252) 522-9475		Spectrum Building Systems P.O. Box 2849 Gainesville, GA 30503 Kemp Norman, Sales Rep. Phone: (770) 503-1011 Fax: (770) 503-1021	
Item #	Description	Estimated Quantity	Unit of Issue	Unit Price	Total Price	Unit Price	Total Price	Unit Price	Total Price
7.1	Remove, Transport and Set-up Classroom Modular from Manassas Park Elementary School to Springwoods Elementary School	1	Each	\$5,300.00	\$5,300.00	\$5,750.00	\$5,750.00	\$11,157.00	\$11,157.00
7.2	Remove, Transport and Set in Place Storage Modular from Manassas Park Elementary School to PWCS Independent Hill Complex. (PWCS will Set-up modular)	1	Each	\$5,300.00	\$5,300.00	\$2,400.00	\$2,400.00	\$9,141.00	\$9,141.00
7.3	Remove and Transport Classroom Modular from Manassas Park Elementary School to PWCS Independent Hill Complex	4	Each	\$2,200.00	\$8,800.00	\$2,400.00	\$9,600.00	\$5,310.00	\$21,240.00
7.4	Remove, Transport, and Set-up Classroom Modular from PWCS Independent Hill Complex to Bel Air Elementary School	2	Each	\$4,100.00	\$8,200.00	\$4,650.00	\$9,300.00	\$8,065.00	\$16,130.00
7.5	Remove, Transport, and Set-up Classroom Modular from PWCS Independent Hill Complex to Mullen Elementary School	2	Each	\$4,100.00	\$8,200.00	\$4,650.00	\$9,300.00	\$8,065.00	\$16,130.00
GRAND TOTAL AMOUNT – Items 7.1 – 7.5				\$35,800.00		\$36,350.00		\$73,798.00	